

PROJECT NAME	GOBARRALONG ROAD BRIDGE REPLACEMENT
PROJECT LOCATION	GOBARRALONG ROAD, GUNDAGAI, NSW
CLIENT	GUNDAGAI SHIRE COUNCIL
CONTRACT VALUE	\$1.9M
START DATE	Aug 2015
END DATE	Nov 2015
DESCRIPTION	<p>A five span fully continuous integral bridge of 101m overall length.</p> <p>Construction was expedited to comply with short term windows between environmental and irrigation water flows in the river by assembly of precast concrete abutment and pier façade panels over deep piled foundations, and followed by erection of T-beam stringers and a cast in place composite concrete deck overlay slab to make the whole structure monolithic.</p> <p>Apart from short term delays to accommodate river flows, the piling and bridge construction was carried out with plant occupying a rock causeway on the river bed, and within 6 weeks of construction works duration.</p>



Piling operations



Pier construction



Beam Erection





Deck construction



Completed bridge

